WATER HALL QUARRY COMPLEX

SUMMARY OF APPROVED RESTORATION LEVELS AT SOUTHFIELD WOOD, NEW FIELD, BUNKERS & POLLARDS AS AT MARCH 2007

NB: Peak levels are <u>approximate</u> and have been calculated from the nearest applicable 'whole' (metre) contours as shown on the attached 'approved' plans. The attached copies of the plans have been <u>reduced</u> for ease of copying and circulation and are <u>not</u> therefore at the scale as shown on the drawings.

Southfield Wood:

(Non-inert Commercial/Industrial Waste):

Pre-settlement contours (Plan AS 9/4 dated 13/07/1999), Peak Level: 79.3m. Post-settlement contours (Plan AS 10/5 dated 12/07/1999), Peak Level: 76.1m.

(Predicted overall final settlement at peak > 3.0m).

New Field:

(Surplus, Inert Overburden Disposal Only):

Pre-settlement contours (Plan AS 9/4 dated 13/07/1999), Peak Level: 74.5m. Post-settlement contours (Plan AS 10/5 dated 12/07/1999), Peak Level: 74.5m.

(No appreciable net change due to nature and limited depth of fill).

Bunkers Quarry:

(Inert waste Only):

Pre-settlement contours (Plan SQE/BHQ/05a, 19/10/2000), Peak Level: 76.4m. Post-settlement contours (Plan SQE/BHQ/04, 20/12/1999), Peak Level: 76.3m.

(Predicted overall settlement at highest point is negligible as 'peak' is located on southern site boundary. However, predicted settlement increases to circa <u>0.5-1.0m</u> within centre of landfill area).

Pollards Quarry (Restoration Completed 2005/06):

(Inert Waste Only):

Pre-settlement contours (Plan SQ/PQ/02a dated 23/09/1999), Peak Level: 74.5m

(Predicted overall settlement at highest point is negligible as 'peak' is located on southern site boundary in Phase 1. However, predicted settlement increases to circa <u>0.5m</u> within centre of landfill area).

Andy McIntosh Restoration Manager COUNTY DEVELOPMENT UNIT



